# **MEng Project Log**

by

### Jincong Li

M.Eng, The University of British Columbia, 2024

8th May, 2024

# **Contents**

1	8th I	May	5
2	9th I	May	5
3	10th	May	5
	3.1	Important Functions	5
	3.2	Case 1: Lid Driven Cavity	6
	3.3	Files	6
	3.4	Multiprocess	6
4	13th	May	6
	4.1	Steps to Simflow	7
	4.2	Case4: Complie	7
	4.3	Multiphase	7
5	14th	May	7
	5.1	Sockeye	8
	5.2	Submit job	8
6	15th	May	8
7	16th	May	8
8	21th	May	8
9	22th	May	8
	9.1	Output	8
	9.2	Initialization of multuphase	9
	9.3	Killing waves	9

	9.4	multiple jobs	9
10	23th	May	9
	10.1	Work for DTMB5415	9
11	24th	May	10
	11.1	Work	10
12	27th	May	10
	12.1	Work for DTMB5415	10
13	28th	May	11
	13.1	Work for DTMB5415	11
14	3rd	June 1	11
	14.1	Work for DTMB5415	11
	14.2	Work for wave	11
	14.3	Meeting with Dr.Rajeev	11
15	4th J	June	12
	15.1	Work for DTMB5415	12
	15.2	Work for wave	12
16	5th J	June 1	12
	16.1	Work for DTMB5415	12
17	6th J	June 1	12
	17.1	Work for wave	12
18	7th J	June	12
	12 1	Work for wave	12

19	13th June	13
	19.1 Work for structural modes	13
	19.2 Work for waves	13
20	14th June	13
	20.1 Work for DTMB5415	13
21	17th June	13
	21.1 Work for DTMB5415	13
22	18th June	14
	22.1 Work for DTMB5415	14
23	19th June	14
	23.1 Work for DTMB5415	14
24	20th June	14
	24.1 Work for DTMB5415	14
25	24th June	14
	25.1 Work for DTMB5415	14
26	2nd July	15
	26.1 Work for DTMB5415	15
27	3rd July	15
	27.1 Work for DTMB5415	15
28	4th July	15
	28.1 Work for DTMB5415	15
29	5th July	16

	29.1 Work for DTMB5415	16
30	7th July	16
	30.1 Work for DTMB5415	16

## 1 8th May

- 1. Applied for the access to ICICS 227
- 2. Applied for the access to compute canada

# 2 9th May

- 1. Installed Gmesh, Paraview and get access to compute canada
- 2. Read Eigenfrequency analysis from COSMOL
- 3. Learn how to use Gmesh: geometry part and the mesh part with two case: vertical plane and cylinder
- 4. Install the Simflow

## 3 10th May

### 3.1 Important Functions

- 1. simflow: run simflow to solve
- 2. mpirun -nx simflowOmpi -npx
- 3. simGmshCnvt -msh \*.msh :mesh
- 4. simPlt -type vtk: post processing
- 5. gmsh -3: convert geo to msh
- 6. cd (home).(current)..(previous)
- 7. vi :q :w :q! : quit, write, write&quit, and quit without saving
- 8. cp (source) (destination) :copy
- 9. mv (source) (destination) :move
- 10. scp :copy from others computer
- 11. rm -r(folder)
- 12. scp -r ineogi@beluga.computecanada.ca: /scratch/CavityTutorial .
- 13. scp conroyli@beluga.computecanada.ca: /scratch/CavityTutorial/debug1/\*.vtk .

### 3.2 Case 1: Lid Driven Cavity

- 1. 10 time steps with 0.1s
- 2. saved in 'debug1"
- 3. which simflow :give the location of the first version of simflow
- 4. /simflow-Nihar/bin/simflow
- 5. vi simflow.config
- 6. simPlt -type vtk -min 0 -last 10 in CavityTutorial

#### 3.3 Files

- 1. cavity.geo
- 2. cavity.msh: save as msh
- 3. .crd .cnn .nbc(nodal BC) .srf
- 4. cavity.def
- 5. eightNodeBrick sixNodeWedge fourNodeTech
- 6. simGmshCnvt -msh Case1.msh

### 3.4 Multiprocess

- 1. InteractiveNode
- 2. salloc –ntasks=16 –account=def-rjaiman –time=1:0:0 –mem-per-cpu=4G
- 3. squeue
- 4. multiple cpu task: simflow.config
- 5. mpirun -n 16 /simflow-Nihar/bin/simflowOmpi -np 16

## 4 13th May

- 1. Fix Case1 files -> the problem should be in the mesh file
- 2. Check email for the lab access
- 3. Run Case2: sucessfully run and the vortec shedding is observed
- 4. Run Case3: VIV case with movable cylinder, follow the code project 1 article and try to reproduce the results.
- 5. Run Case4: wave-run-up case

### 4.1 Steps to Simflow

- 1. Mesh Geometry 3D/2D w 1 layer thick physical groups nbc srf Mesh.MshFileVersion = 2.13;
- 2. Def file geo -> msh simflowCnvt
- 3. Post processing:
- 4. scp conroyli@beluga.computecanada.ca:/home/conroyli/scratch/Case1-plate/debug1/\*.vtk
- 5. Paraview:vtk
- 6. MATLAB: Oisd Othd
- 7. Restart Simflow: Rst

8.

### 4.2 Case4: Complie

- 1. src solbc.c change the height.. save and "make" in src
- 2. make clean to clear
- 3. make again
- 4. def userdefined

5.

## 4.3 Multiphase

- 1. Allen-Calm (Phase field)
- 2. order parameter =  $\phi$  from -1 to 1 (air to water)
- 3. src-solpro.c

# 5 14th May

- 1. /scratch/st-jelovica-1/ljc2018/
- 2. ljc2018@sockeye.arc.ubc.ca cwl password

3.

## 5.1 Sockeye

- 1. make clean
- 2. cp ../src-cc/src/y.\*.
- 3. make

### 5.2 Submit job

- 1. computecanadajob.sh
- 2. sbatch
- 3. make

# **6** 15th May

- 1. Case 4 wave-run up submitted
- 2. Case 3 VIV case submitted

# **7 16th May**

1. Case 3 VIV case with corrected parameters submitted

# 8 21th May

1. N/A

# 9 **22th May**

## 9.1 Output

- 1. oisd -> Integrated Force
- 2. othd -> Nodal Time History
- 3.

### 9.2 Initialization of multuphase

- 1. x is the longitutial, z is up and down
- 2. solProc.c line 377 3i+2 is the z crd, need + or -1

3.

### 9.3 Killing waves

- 1. Method 1: ship at 0.25 L of the domain and l as the ship length, domain: 15-20l and 5l for the very coarse
- 2. fine mesh in front, very coarse at the end
- 3. Method 2: solTimeInteg
- 4. damploc -> start location of damping

5.

### 9.4 multiple jobs

- 1. change simMakeInp -> run simMake -> make: complie c++ -> simflow and simflowOmpi
- 2. make cleam + copy y files
- 3. Wavetank: L=15+5m, H=6m, W=8m

4.

Task: exaime waves from 0.2-2m Jobs: height 0.8m & 1.6m and wave length 1m & 2m

- 1. 1: 0.8 & 1
- 2. 2: 0.8 & 2
- 3. 3: 1.6 & 1
- 4. 4: 1.6 & 2

# 10 23th May

#### **10.1** Work for DTMB5415

1. Question: wave case not reasonable

- 2. Load the DTMP5415 ship model into gmsh
- 3. reverse it in the x-direction to have the head of the ship facing -x
- 4. scale the model down into 1:24.83 according to the Varhihal's thesis
- 5. re-run the testing case2 for the wave in 100 ts and 5 outFre to see if the input wave is functioning
- 6. Lpp = 5.72 m x -> -8 m and 12 m y-> +-10 m z-> +-8.49/2 m
- 7. 4 tests for wave are discard, new test with height = 0.5m and 3 1 3 "test5"
- 8. test5 failed -> need to ask Ishan

## 11 24th May

#### 11.1 Work

- 1. Question: how is the depth of the water defined in the solBc.c
- 2. need to consider the distance between the bottom of the model and the origin point
- 3. free surface to bottom of the ship is 0.248m
- 4. need to sizefield the mesh
- 5. wave is generated correctly now but to see if the amplitude is correct -> Test6: 2000 time steps
- 6. mesh problem is solved, now need to refine the mesh according to the thesis
- 7. orgin of the ship to the lowest point is 0.12m, so the wave should be generated at 0.284m 0.12m = 0.164m + 2.46m (min z) =
- 8. stp file needed in sockeye system? -> use the msh file generated in Gmsh
- 9. how to control the Output? -> timehistory
- 10. definition file? ALE and Multiphase together? -> yes, all three together

## 12 27th May

- 1. makeup the definition file for DTMB 5415 ship simulation
- 2. copy from previous def files

- 3. solvesquence mode? dynamic or transient
- 4.  $U_{\text{inf}}$  is computed from Re to be 1.86515, so that the time step is 0.01s.
- 5. name of the mesh motion?
- 6. all Y to zero?
- 7. done modifying the definition file
- 8. msh conversion failed -> ask Ishan

## 13 **28th May**

#### **13.1** Work for DTMB5415

- 1. fix the msh and related files
- 2. wave height  $H_w$  is computed to be LPP\*0.056 = 0.32032
- 3. wave number ?  $k_w$  is  $\frac{2\pi}{LPP} = 1.09845$
- 4. time period of wave  $T_w$  is  $\frac{0.629*LPP}{U_{inf}} = 1.929$
- 5. salloc –nodes=1 –account=st-jelovica-1 –time=1:0:0 –mem-per-cpu=4G
- 6. change the type of element on the srf to be threenodetriangle

## 14 3rd June

#### **14.1** Work for DTMB**5415**

- 1. fix the DTMB5415 simulation
- 2. need to change the dir of Open MakeFile and change SIMFLOW-HOME to your directory

#### 14.2 Work for wave

- 1. wave case test 7 with the src files given by Ishan for 100 timesteps -> the test is success, the input is good
- 2. test 8 for longer times to see the damp out, 4000 steps with 200 out -> run again

### 14.3 Meeting with Dr.Rajeev

1. next meeting on June 09 for industry

## 15 4th June

#### **15.1** Work for DTMB5415

- 1. exaime the result of DTMB test and test 8 and the TDP test.
- 2. more info on http://www.simman2008.dk/5415/5415-geometry.html

#### 15.2 Work for wave

- 1. run the test 8 again with 4000 steps -> still not working
- 2. simPlt -type vtk -min 0 -last 10

### 16 5th June

#### **16.1** Work for DTMB5415

1.

## 17 6th June

#### 17.1 Work for wave

- 1. the wave is correct in the wave run up case
- 2. so now, run the wave tank case with the same src file for test 9 and change the depth of the water as test 8
- 3. 1118420 is the 3m (test 8) -> 1120985
- 4. 1118455 is the test 9 with the same solBc.c files with the wave run up case -> 1120952

# 18 7th June

#### 18.1 Work for wave

- 1. test 8 and 9 are both success
- 2. now need new tests for 1. wavelength 1 and everything else same -> test1

- 3. 2. wave period 1 and everything else same -> test2
- 4. 3. wave period 2.5 and everything same -> test3

## **19 13th June**

#### 19.1 Work for structural modes

- 1. got the Inp files
- 2. create the folders
- 3. run
- 4. run
- 5. comment out solTimeINteg.c line 530 damping codes
- 6.

#### 19.2 Work for waves

1. comment out solTimeINteg.c line 530 damping codes

## **20 14th June**

#### **20.1** Work for DTMB**5415**

1. test for not moving ship to see if the domain is correct

# **21 17th June**

- 1. test submitted last friday failed, need to check the boundary conditions in the definition file.
- 2. change dynamic to transient and reduce the iteration for non-linear calculation -> re-run the test

## **22 18th June**

#### **22.1** Work for DTMB5415

- 1. examine the test submitted yesterday -> tmr
- 2. use exactly the same definition file from the wave Tank case to see the difference -> NmTest3 -> failed
- 3. test 4 with my modified definition file -> sim succeed -> problem caused by highFreDampingFac?

### **23** 19th June

#### **23.1** Work for DTMB5415

- 1. since no error shown in the simflow, need to ask Ishan -> ask Xiaoyu
- 2. since the simple waveTank case is success, Xiaoyu suggests to change piece by piece from the waveTank case to the ship case
- 3. so here is the procedure:
- 4. put the ship into the waveTank case domain run the sim see the result
- 5. need test 5 to see the effect of highFreDampingFac -> need to ask xiaoyu

## **24 20th June**

#### **24.1** Work for DTMB**5415**

- 1. shift-x tests -> move the entire domain to have the origin located at the inlet surface does not work
- 2. do not use simflowOmpi-DTMB use the same simflow exe as the waveTank case -> test 6 (1316325)

## 25 24th June

#### **25.1** Work for DTMB5415

1. want to see the effect of changing the domain

- 2. reduce y to 4m tests -> reduce-y-test1 sucessed, not failing with simflow-1
- 3. with simflow-DTMB -> test2

# 26 2nd July

#### **26.1** Work for DTMB5415

- 1. simGmshCnvt -msh \*.msh
- 2. /\* Hard code for inlet wave run-up \*/
- 3. H-wave = 0.32032; /\* Wave height \*/
- 4. D-water =  $3.0 : \frac{1}{2.624} : \frac{*}{4}$  Water depth \*/
- 5. T-wave = 1.929; /\* Wave period \*/
- 6. L-wave = 0.9108; /\* Wave length \*/
- 7. PI = 3.14159265;
- 8. G = 9.81;

# 27 3rd July

#### **27.1** Work for DTMB5415

- 1. sockeye is not avaible currently
- 2. working on beluga
- 3. modifying files and setting up the sim

## 28 4th July

- 1. check the sim set up yesterday
- 2. DTMB5415 Tank test1 failed
- 3. increase y test succeed
- 4.

# 29 5th July

#### **29.1** Work for DTMB5415

- 1. check the sim set up yesterday
- 2. need to check the moving case
- 3. try DTMB5415 moving (increase y) test2 with inertia and stiffness set to 1 -> pending

4.

# 30 7th July

- 1. refine the mesh near the ship
- 2. ask for the ALE definition file from Ishan
- 3. why ale is not moving?
- 4. how to track the heave response of the ship? probe on the ship? coordinates?
- 5. how to trach the vertical fluid force?
- 6. try DTMB increase y test 2 with wave set up in the thesis
- 7. now the DTMB means the wave set up in the thesis
- 8. wave test set up is "wavetest"